TURNKEY PROJECTS :
Wind Farm - Solar Park Power Evacuation,
Industrial Electrical Network,
EHV Sub-Station up to 220 KV Level
O & M : EHV Sub-Station up to 220 KV Level
for Utilities, Wind Mills - Solar Park
Corporate Identity No. : U29220GJ2008PTC052807

Trustworthy Project Partner

SIMMS Engineering Pvt. Ltd.

Opp. New Oceanic Hotel, Chowpaty Villa Road, Porbandar-360 575
info@simms.net.in www.simmsengineering.in

66KV Line Metering PT Testing Report

PARTY NAME : _____ **NAME OF SITE : Northern Substation**

SITE	DATE OF TESTING	EQUIPMENT
Northern Substation	**28/10/2026**	**66 KV Line MPT**

1. NAME PLATE & CORE DETAILS

PT Name Plate

Description	Value
Make	Mehru
Type	Outdoor Oil Cooled
Phase	Single
Voltage Factor	1.2 Times Cont. & 1.5 Times for 30 Sec.
BIL	140/350 KV
H.S.V	72.5 KV
Insu.Cl	A
Year of Mfg.	2025
Oil	40 Ltr Approx
Creepage	2250 mm Min.
REF STD	IS 16227
Rated Freq.	50 Hz
Weight	250 Kg
Type	Earthed

Core Details

Core Ref	Ratio (P)	Ratio (S)	Burden (VA)	Class	Terminal
Core - 1	66KV/ 3	110V/ 3	10	0.2	1a-1n

4. POLARITY TEST

Phase	Core - 1
R	Forward
Y	Forward
B	Forward

Remarks: Polarity Check & Found O. K.

TESTED BY WITNESS BY

Submitted by: Praful