TURNKEY PROJECTS :
Wind Farm - Solar Park Power Evacuation,
Industrial Electrical Network,
EHV Sub-Station up to 220 KV Level
O & M : EHV Sub-Station up to 220 KV Level
for Utilities, Wind Mills - Solar Park
Corporate Identity No. : U29220GJ2008PTC052807

Trustworthy Project Partner

SIMMS Engineering Pvt. Ltd.

Opp. New Oceanic Hotel, Chowpaty Villa Road, Porbandar-360 575
info@simms.net.in www.simmsengineering.in

Power Transformer Testing Report

PARTY NAME : _____ **NAME OF SUB-STATION :** _____

DATE OF TESTING
28/10/2026

6. VECTOR GROUP CHECK / IR VALUE / BDV TEST

Vector Group Check Test - 3-phase applied on HV Side & R-r Shorted

Yy	Rn	Bb	nN	Yb	RN
415	0.6	415	0.6	0	1.2

Result: YNyn0 Vector Group is Confirmed (Bb = Yy OR Rn + nN = RN).

TESTED BY _____ WITNESS BY _____

Submitted by: Praful